

CURRENT PROJECT LIST – 3/27/2020

Gym Renovation –We are occupying the facility while the contractor completes punch list items. All Punch items were required to be completed by February 13, 2020, however that work is not yet complete. DSA Closeout will follow.

Wayfinding – The Collins and Campus Park Corner plans have been submitted to DSA for review and approval. We are currently working with the Associated Students on creating names for interior roadways and pathways, Please see attached. Signage is restricted to ten characters each, and names of people are not allowed.

Outdoor Kinesiology Classroom Facility Phase 2 – Bid 603 has been successfully bid. The preconstruction meeting was held on March 26, 2020. The good news is that the mill that produces the material for this project is considered essential, so materials will remain available. Project is scheduled to be completed by June 2, 2020.

Lion Habitat & Tiger Habitat – Project is underway, beginning on October 20, 2019. The project is moving along, however the project end date has slipped somewhat, and is now impacted by the COVID-19 crisis. There have been hurdles with getting materials, and the labor to install the stainless steel mesh is coming from out-of-state. They are encountering issues with housing for their employees in this area, and the ne install date is April 6, 2020.

Atomic Absorption Spectrometer PS-104 – Bid 599 was successful, and will be completed during Spring Break April 6 – 11, 2020.

Stadium Lighting Replacement – Bid 590 was approved by the Board on February 18, 2020. The preconstruction meeting was held on February 20, and the project is scheduled to be complete by 5/4/2020.

PA Main Stage Rigging Repair – The work is underway, and will be completed between April 9 and 29th on hold until the current set on the stage can be struck.

MC Solar PV Project – Continue to work with consultants and the District to develop the plans for the campus. Incomplete 90% CD were sent out, and a page turning session was held to mark-up the plans for revision. As of this writing, I have not seen the completed 90% package.

MC Facilities master Plan Update – The FMPU Workgroup been working remotely, and has completed the process of correlating the comments received from the Annual Planning Retreat with the new Education Master Plan. Please see the attached.

Baseball Fence Repair – Project moving into phase 1.

Softball Backstop Replacement - Project beginning to move into phase 1.

Restroom/ Snack Bar replacement – Receiving proposals.

PA Main Stage and Scene Shop Floor Replacement – Project development beginning.



WEST CAMPUS



UPPER CAMPUS



CAMPUS PARK DRIVE