

CURRENT PROJECT LIST – 9/20/2018

Gym Renovation – Notice to Proceed (NTP) was issued on August 24, 2018. Demolition/abatement began on September 11, 2018, abatement containment is underway. ACM abatement will begin shortly, and will take about a week. The project is scheduled to be completed on September 24, 2019.

Field House – The low bid was \$1,418,000. The Field House NOI was issued on September 17th, and the NTP should be issued sometime next week. This project is scheduled to be completed in January 2019.

Wayfinding - Reviewing proposed signage with architects. Access asked about adding braille to the campus maps. There is currently no statutory requirement for including braille on exterior signage. No standards exist for the symbols that would be needed. Silva is looking into providing examples to the team. The architects will analyze the impact of adding braille, and are working with ACCESS to develop a braille package to be included in the project, where needed. Architects will phone in at the next Wayfinding committee meeting, hopefully in early October.

Campus Center Preliminary Design –The cost was estimated to be \$10,363,995.00 without FF&E or Swing Space, the cost could reach \$12,000,000.00. It may be possible for Outreach and International Students to relocate to the Campus Center, in what is currently known as the Poly Room. **On hold until further notice.**

PA HVAC Replacement Phase 2 – Complete. Closing out with DSA.

Communication Building Renovation – 150 – 151 Completed - as far as we can take it. Additional information is needed to set up Makers' Space.

LLR-222A Partial Height Office Walls – Complete.

Film TV Media Renovation – The low bid for this project was \$409,000. The NOI was sent on September 11, 2018. It is anticipated that the Board will approve the project at the October 9th meeting, with the NTP issuing on October 10, 2018.

Outdoor Classroom Facility – The low bid was \$396,392. The NOI was issued on September 19, 2018. . It is anticipated that the Board will approve the project at the October 9th meeting, with the NTP issuing on October 10, 2018.

Energy Storage Batteries – Project complete.

Old FA Modular Bldg – Office Remodel – Complete.

Tiger Habitat & Lion Habitat – The Tiger Habitat project has been combined with a new habitat for the lion. The revised architectural services fees are in the process of revision. Development of the Tiger habitat has gone through conceptual ideas, and will be developed in conjunction with the Lion Habitat.

EATM Aviary – Complete.

Music Room 109 – Complete.

Atomic Absorption Spectrometer PS-127 – Counter top ordered.

HSC 103- Computer Lab – Plan drawn, awaiting approval to proceed.

Replacement Panic Buttons – Project is tied to the District Wide Mass Notification Project. **No new information.**

Access Coaching Lab – Design & n Cost – A/E cost is \$43,820.00. On hold.

Parrot Structure – Working on using alternate, lower cost structure.

T-211 Computer Classroom – Plan for a 48 seat classroom has been draw and forwarded on to Mary Rees. Awaiting confirmation on the design and direction to proceed.