

CURRENT PROJECT LIST – 1/31/2019

Gym Renovation –We are in the nineteenth week of the physical work on the project. Abatement and demolition is complete. 90% of the interior concrete, 90% of underground interior utilities, and 50% wall framing are completed. The Contractor has taken advantage of our winter break schedule to jump ahead with work in the Fit Lab and Wrestling Deck. The project is currently still scheduled to be completed on September 24, 2019, however we are reviewing request for extended time related to the additional abatement work.

Field House –The project is in its 15th week. Underground utilities continue to be installed. The building has been placed on the foundation. The project is stalled as we are waiting for approval from DSA on structural changes necessary to attach the building to the foundation. This project is scheduled has been pushed out to the end of February, or early March, 2019.

Wayfinding – Little Architects have reworked their presentation of the campus signage, and forwarded the revised work for review. I am currently reviewing the content, and will send my comment to Little as soon as I can. We will soon be scheduling another meeting of the committee, for review of the near-complete work. The improvements in the software will allow the committee to review the content with the architects present via phone, to answer questions and to hear final comments..

Campus Center Preliminary Design –The cost was estimated to be \$10,363,995.00 without FF&E or Swing Space, the cost could reach \$12,000,000.00. It may be possible for Outreach and International Students to relocate to the Campus Center, in what is currently known as the Poly Room. **On hold until further notice.**

PA HVAC Replacement Phase 2 – Complete. Closed with certification.

Communication Building 153 Renovation Maker Space Phase 2 – Request to add a laser cutter, a water jet, and a vacuum forming machine to that space is under feasibility review. Working with Mary Rees and Clare Sadnik to see if we will be able to meet the completed installation date by May 1, 2019.

Film TV Media Renovation – We are in the 15th week of this project. The TV Editing Studio is complete. . The restroom and Fire Alarm upgrade portions are nearing completion, requiring finishes to be installed.

Outdoor Classroom Facility – The project is complete. We are in the process of closing the project out with DSA.

Tiger Habitat & Lion Habitat – The Tiger Habitat project has been combined with a new habitat for the lion. The revised architectural services fees are in the process of revision. The cost for architectural services is \$200,000.00, and the estimated cost for the project is \$2,000,000. We are in the process of updating the contract, and will be working diligently in getting this moving forward.

Atomic Absorption Spectrometer PS-127 – Counter top installation is scheduled. Contracting SS duct work.

HSC 103- Computer Lab – Plan drawn, awaiting approval to proceed.

Replacement Panic Buttons – Project is tied to the District Wide Mass Notification Project. **No new information.**

Access Coaching Lab – Design & n Cost – A/E cost is \$43,820.00. On hold.

Parrot Structure – New, lower cost structure found. Moving forward with project.

T-211 Computer Classroom – Infrastructure wiring completed. Furniture installation today. Final power connection on February 1, 2019. Scheduled for completion Spring 2019.

LLR IT Rooms HVAC Replacement – Working with District on Bid schedule

PCR Update – Power and data addition installed. Carpet installation scheduled for next week.

CCCR Renovation – Conceptual design stage.

CDC Playground Surfacing Replacement Project. Working on budget.

Automatic Sliding Door Replacement Project. Defining scope, developing the budget

Kinesiology Outdoor Classroom – Phase 2 Working on Plans & Specifications.