

CURRENT PROJECT LIST – 11/5/2018

Gym Renovation –Demolition/abatement began on September 11, 2018. We are in the ninth week of the physical work on the project. Additional ACM abatement is nearly complete, and new concrete floors are in the process of being poured. The project is scheduled to be completed on September 24, 2019.

Field House – The Field House project start date is October 1, 2018. The project is in its 4th week. Underground utilities are going in. This project is scheduled to be completed in January 2019.

Wayfinding – The first meeting of the Wayfinding Committee was held on October 8th, at 1:00 PM. Architects conducted an internet presentation on the project from their Georgia offices. We are currently reviewing information sent by Little on signage location.

Campus Center Preliminary Design –The cost was estimated to be \$10,363,995.00 without FF&E or Swing Space, the cost could reach \$12,000,000.00. It may be possible for Outreach and International Students to relocate to the Campus Center, in what is currently known as the Poly Room. **On hold until further notice.**

PA HVAC Replacement Phase 2 – Complete. Closing out with DSA.

Communication Building Renovation – 150 – 151 Completed - as far as we can take it. **Additional information is needed** to set up Makers' Space.

Film TV Media Renovation – This project began on October 17, 2018, and we are in the 5th week of this project. The demo is nearly complete. We are on-track for meeting the CTE Funding deadline.

Outdoor Classroom Facility – The project started on October 13, 2018. We are scheduled to pour concrete on Friday, November 9th. We are on-track to meet the CTE funding deadline.

Tiger Habitat & Lion Habitat – The Tiger Habitat project has been combined with a new habitat for the lion. The revised architectural services fees are in the process of revision. Development of the Tiger habitat has gone through conceptual ideas, and will be developed in conjunction with the Lion Habitat. Please see the attached conceptual drawings.

Atomic Absorption Spectrometer PS-127 – Counter top installation is scheduled.

HSC 103- Computer Lab – Plan drawn, awaiting approval to proceed.

Replacement Panic Buttons – Project is tied to the District Wide Mass Notification Project. **No new information.**

Access Coaching Lab – Design & n Cost – A/E cost is \$43,820.00. On hold.

Parrot Structure – Working on using alternate, lower cost structure.

T-211 Computer Classroom – Plan for a 40 seat classroom has been approved. Scheduling work in progress.

LLR IT Rooms HVAC Replacement – Expect plans and cost information on November 12.