

## **CURRENT PROJECT LIST – 2/28/2020**

**Gym Renovation** –We are occupying the facility while the contractor completes punch list items. All Punch items were required to be completed by February 13, 2020, however that work is not yet complete. DSA Closeout will follow.

**Field House** –The project is complete. Close-out with DSA is underway. All building and site contracts are complete and closed.

**Wayfinding** – The Collins and Campus Park Corner plans have been submitted to DSA for review and approval. Please see attached architectural rendering for that corner. We are currently working with the Architect on creating names for interior roadways and pathways, with input from Associated Students. Signage is restricted to ten characters each, and names of people are not allowed.

**Outdoor Kinesiology Classroom Facility Phase 2** – Bid 603 has been successfully bid. The \$178, 078.40 project is slated for the March 10 Board.

**Lion Habitat & Tiger Habitat** – Project is underway, beginning on October 20, 2019. The project is moving along, however the project end date has slipped somewhat, and is now expected to be completed on March 18, 2020.

**Atomic Absorption Spectrometer PS-104** – Bid 599 was successful, and will be completed during Spring Break April 6 – 11, 2020.

**Stadium Lighting Replacement** – Bid 590 was approved by the Board on February 18, 2020. The preconstruction meeting was held on February 20, and the project is scheduled to be complete by 5/4/2020.

**MC Parking Lot Paving and Roadway Maintenance** – Project is complete, and closed out.

**PA Main Stage Rigging Repair** – The work is underway, and will be completed between April 9 and 29<sup>th</sup> to work with ongoing productions.

**MC Solar PV Project** – Continue to work with consultants and the District to develop the plans for the campus. (0% CD are due today, but have not arrived, as of this writing.

**MC Facilities master Plan Update** – The FMPU Workgroup met on February 19, 2020, and began the process of correlating the comments received from the Annual Planning Retreat with the new Education Master Plan. The work group is working on another meeting time in the near future.

**Baseball Fence Repair** – Project moving into phase 1.

**Softball Backstop Replacement** - Project beginning to move into phase 1.

**Restroom/ Snack Bar replacement** – Project development beginning.

**PA Main Stage and Scene Shop Floor Replacement** – Project development beginning.