

## CURRENT PROJECT LIST – 4/2/2021

**Wayfinding** – Job walks for both portions of the project are set for Tuesday, April 6, 2021, at 9:00 and 10:00 AM.

**Lion Habitat & Tiger Habitat** – Tiger Habitat is at DSA Back-check comments have all been answered. Barring any unforeseen issues, we anticipate that we will have DSA approved documents in approximately three weeks.

**MC Solar PV Project** – Project is complete, with the exception of connection of the Solar PV system to the campus infrastructure and the grid, and commissioning. This is between 90 and 180 days out.

**MC Facilities Master Plan Update** – The FMPU Workgroup presented at our most recent Annual Planning retreat via ZOOM. Next step is formal approval from F/TCAP, and the Academic Senate.

**Baseball Fence Repair** – The project is complete.

**Softball Backstop Replacement** – Plans are under development, expect drawings for review in early April.

**Restroom/Snack Bar replacement** – The preliminary drawing are with the site development team. Going to DSA shortly. Expected delivery in October 2021.

**PA Main Stage and Scene Shop Floor Replacement** – Due to the lack of availability of the specified products, the project has been rescheduled to start on August 9, 2021, with completion by September 1, 2021.

**Forum Improvements** The work is complete.

**Raider Central Project** Carpet installation is scheduled for next week. Waiting for FF&E.

**Baseball Dugout Replacement** project drawings are expected for review shortly.

**EATM Lath House Repair** Project budget developed. Plans and specs next.

**Site Lighting Reuse** Project Budget developed. Plans and specs next.

### Fast-track Projects:

**Amphitheater** – Preliminary sketch developed. Site utilities plotted. Stakeholder meeting held. Scheduling meeting with consultants.

**OTC Roof Structure** – Architect contract in process.

**Dome Temporary Classrooms** – KBZ architects working with DSA and local Fire Marshal to determine if can be constructed without fire sprinklers. Geological report and hazard studies in process. Working with Civil on site plan. Meeting with Fire marshal next step.

**Temporary Classroom/Warehouse** – Working with KBZ Architects. Site plan is intertwined with FLR's.

**Quad Stage Additional Power** – Met with Electrical Engineer. Created preliminary design for truss system

**HVAC UV-C Lighting Project** - Engineer has been on-site taking dimensions for designs. Planning to order materials to provide to installation contractor, as material lead time has recently doubled due to increased demand.

**Developing facilities projects for anticipated Fall Semester.**

**Developing FRAWG projects for 2021-2022.**