## **CURRENT PROJECT LIST – 5/4//2020**

**Gym Renovation** –We are occupying the facility while the contractor completes punch list items. All Punch items are nearly complete, with the exception of electrical items. DSA Closeout will follow.

**Wayfinding** – The Collins and Campus Park Corner plans have been submitted to DSA for review and approval. Associated Students created names for interior roadways and pathways, which is under review by F/TCap, and subsequently will be reviewed by senior administration prior to use. Signage is restricted to ten characters each, and names of people are not allowed.

Outdoor Kinesiology Classroom Facility Phase 2 – Installation of the athletic surfaces is scheduled to begin on Monday, May 18, 2020. Project is scheduled to be completed by June 2, 2020.

**Lion Habitat & Tiger Habitat** – Project is underway, beginning on October 20, 2019. The project is moving along, however the project end date has slipped somewhat, and is now impacted by the COVID-19 crisis. There have been hurdles with getting materials, and the labor to install the stainless steel mesh is coming from out-of-state. The steel frame and welded wire panels are in the finishing process, and will begin to be assembled on site on beginning on May 11<sup>th</sup>. The stainless steel wire mesh will begin installation on May 18<sup>th</sup>, 2020.

**Atomic Absorption Spectrometer PS-104** – Is nearly complete. Delays on receiving parts due to COVID-19 are the hold up on completion.

**Stadium Lighting Replacement** – This project, like all of the current projects, is experiencing difficulty in obtaining the necessary materials to complete the work. Our updated schedule is to begin in mid may, 2020.

**PA Main Stage Rigging Repair** – The work is currently held up due to the COVID-19 crisis. Some work is scheduled to be done in the scene shop on May 6, 2020. An assessment of the work that can be completed around the still unstruck stage will be made at the same time.

**MC Solar PV Project** – We continue to work with consultants and the District to develop the plans for the campus. Incomplete 90% CD were sent out, and a page turning session was held to mark-up the plans for revision. As of this writing, I have been given updated drawings, but I have not seen the completed 90% package.

**MC Facilities master Plan Update** – The FMPU Workgroup presented at our most recent Annual Planning retreat via ZOOM. Next step is formal approval from F/TCAP, and the Academic Senate.

Baseball Fence Repair – Budget estimate has been determined. Seeking proposal for architectural plans for bidding.

**Softball Backstop Replacement** - Budget estimate has been determined. Seeking proposal for architectural plans for bidding.

**Restroom/ Snack Bar replacement** – Receiving proposals for modular building.

**PA Main Stage and Scene Shop Floor Replacement** – Budget estimate has been determined. Seeking proposal for architectural plans for bidding.

**CDC Playground Equipment Slide and Impact Surfacing Replacement** - Seeking proposal for architectural plans for bidding. Budget estimate in process.