

CURRENT PROJECT LIST –4/26/2022

Wayfinding – Bid 625 MC Main Entrance Marquee Sign is well underway, with construction of the walls in progress. Bid 626 Wayfinding is in the process of submittals and schedule evaluation.

Lion Habitat & Tiger Habitat –Bid 619 EATM Tiger Enclosure is underway, and has encountered some unknown underground utilities. The completion date remains June, 2022, although the Contractor is behind.

MC Solar PV Project – Project is complete, awaiting DSA approval; SCE must set it's equipment next. No Change.

MC Facilities Master Plan Update – The FMP has been updated to include the current and planned projects.

Softball Backstop Replacement – Bid 621 Softball Backstop Replacement is complete.

Sand Volleyball – In design, developing budget, and possible phasing.

Restroom/Snack Bar replacement – Bid 624 Stadium Restroom Replacement is underway, and the building has been set. Site concrete set for May 4th.

Baseball Dugout Replacement – Bid 622 Baseball Dugout Replacement is complete.

EATM Lath House Repair Project budget developed. Plans and specs next.

Fast-track Projects:

Amphitheater – Preliminary plans developed. Estimate \$8.5M. Architect is working on the design to accommodate an audience of up to 4,500.

OTC Roof Structure – Requesting proposals for this work.

Temporary Classroom/Warehouse – Working with KBZ Architects on the plan development. Progress is on-going.

Quad Stage Additional Power – Ordered long-lead electrical gear. Design in progress.

Administration Building Reconstruction – Has been funded by the State at a 50% share of the costs. The Preliminary Plans have been submitted to the State DOF, for approval. Once received, work can begin on the Construction Documents.

EV-Parking – We are moving forward with the SCE "Charge Ready" program to install 156 EV Charging Stations in parking lots AA, A, B and C. The District decided to hire a consultant for this project. We are now working with Sage to get this project back on track. No change.

Student Housing – Working on the RFP for the Feasibility Study. Met with the City of Moorpark, and reviewed the potential sites for this project. Additionally, we have met the Housing Trust Fund to discuss potential partnerships/funding sources. New information.

Developing facilities projects for anticipated Fall Semester.