

CURRENT PROJECT LIST – 8/31/2020

Gym Renovation –We replaced the Electrical Contractor on this project, and the completion of the electrical work is under way. Final completion of electrical is scheduled for the end of September. DSA Closeout will follow.

Wayfinding – Plans for both projects are nearly ready for bidding. Associated Students created names for interior roadways and pathways, which was reviewed by F/T-Cap, and is awaiting review by senior administration prior to use.

Outdoor Kinesiology Classroom Facility Phase 2 – Project is physically completed. Complications with the DIR must be worked out prior to final payment and formal close out of project.

Lion Habitat & Tiger Habitat – Lion Project is complete, and going to October Board. Tiger Habitat is at DSA under final review. Project will bid following DSA approval.

Atomic Absorption Spectrometer PS-104 – Is complete.

Stadium Lighting Replacement – Project is complete.

PA Main Stage Rigging Repair – Contractor is scheduled to be on-site this week to complete.

MC Solar PV Project – Project officially began on 8/31/2020. Project is scheduled to be substantially completed by December 31, 2020, with commissioning to continue through 3/3/2021.

MC Facilities Master Plan Update – The FMPU Workgroup presented at our most recent Annual Planning retreat via ZOOM. Next step is formal approval from F/TCAP, and the Academic Senate.

Baseball Fence Repair – Plans are complete. Scheduling Bid.

Softball Backstop Replacement –Plans are under development.

Restroom/ Snack Bar replacement – Receiving updated proposal for permanent modular building.

PA Main Stage and Scene Shop Floor Replacement – Architectural plans are in development.

CDC Playground Equipment Slide and Impact Surfacing Replacement – contract for installation are at the District.

Developing FRAWG projects for 2021-2022.