

CURRENT PROJECT LIST –10/4/2021

Wayfinding –Bid 626 Wayfinding Pre-bid Zoom Information Presentation will occur on Thursday, October 7, 2021, at 8:00 AM. Bid 625 MC Main Entrance Marquee Sign and Bid 626 Wayfinding, will job walk on Tuesday, October 12, 2021, at 10:00 AM and 11:00 AM respectively.

Lion Habitat & Tiger Habitat –Bid 619 EATM Tiger Enclosure has been approved. The \$2.26M has an official start date of October 1, 2021, and a completion date of June 1, 2022.

MC Solar PV Project – Project is complete, DSA approval is next.

MC Facilities Master Plan Update – The FMP has been updated to include the update matrix. Recent developments suggest that we should update once again to include the Amphitheater project. Updates in progress.

Softball Backstop Replacement – Bid 621 Softball Backstop Replacement is underway, and is scheduled to be completed by the end of November.

Restroom/Snack Bar replacement – Bid 624 Stadium Restroom Replacement was successfully bid on September 30, 2021, and should be approved at the October Board meeting.

PA Main Stage and Scene Shop Floor Replacement – Completed.

Baseball Dugout Replacement – Bid 622 baseball dugout replacement began on October 1, 2021, and shall be completed by January 14, 2022.

EATM Lath House Repair Project budget developed. Plans and specs next.

Site Lighting Reuse Project mixed into FLRs.

Fast-track Projects:

Amphitheater – Preliminary plans developed. Estimate \$8.5M.

OTC Roof Structure – At DSA for review.

FLRs– Four buildings opened for classes on August 16, 2021. Parking lot under construction, and should be completed this month.

Temporary Classroom/Warehouse – Working with KBZ Architects on the plan development.

Quad Stage Additional Power – Met with Electrical Engineer. Preliminary design in progress.

HVAC UV-C Lighting Project – PA, HSS, Comm, Fountain Hall, HSC, PS, and LMC are completed. Expected completion by October 8th: Administration, AA, SSA, and Campus Center.

Developing facilities projects for anticipated Fall Semester.

Developing FRAWG projects for 2021-2022.