

CURRENT PROJECT LIST – 10/07/2020

Gym Renovation – Completed DSA Closeout in process.

Wayfinding – Reviewing sign-by-sign with architect. Upgrading AV per IT request. Associated Students created names for interior roadways and pathways, which was reviewed by FT-CAP, and is awaiting review by senior administration prior to use.

Outdoor Kinesiology Classroom Facility Phase 2 – Completed.

Lion Habitat & Tiger Habitat – Lion Project is complete, and going to October Board. Tiger Habitat is at DSA under final review. Project will bid following DSA approval.

PA Main Stage Rigging Repair – Completed.

MC Solar PV Project – Project is moving along well. Solar panels arrived with mounting hole dimensions off by 3/8", requiring that the purlins be replaced with new purlins matching the solar panel mounting holes. New purlins are scheduled to arrive 10/08/2020. The preliminary shut down previously scheduled has been called off, as sufficient information regarding existing conditions has been secured. Project is scheduled to be substantially completed by 12/31 2020, with commissioning to continue through 3/03/2021.

MC Facilities master Plan Update – The FMPU Workgroup presented at our most recent Annual Planning retreat via ZOOM. Next step is formal approval from FT-CAP, and the Academic Senate.

Baseball Fence Repair – Plans are complete. Scheduling Bid.

Softball Backstop Replacement – Plans are under development.

Restroom/ Snack Bar replacement – Receiving updated proposal for permanent modular building. Have Architectural proposal.

PA Main Stage and Scene Shop Floor Replacement – Architectural plans are in development.

CDC Playground Equipment Slide and Impact Surfacing Replacement – contract for installation are at the District.

Developing FRAWG projects for 2021-2022.