

CURRENT PROJECT LIST – 10/05/2020

Gym Renovation – Completed DSA Closeout in process.

Wayfinding – Reviewing sign-by- sign with architect. Upgrading AV per IT request. Associated Students created names for interior roadways and pathways, which was reviewed by F/TCap, and is awaiting review by senior administration prior to use.

Outdoor Kinesiology Classroom Facility Phase 2 – Completed.

Lion Habitat & Tiger Habitat – Lion Project is complete, and going to October Board. Tiger Habitat is at DSA under final review. Project will bid following DSA approval.

PA Main Stage Rigging Repair – Completed.

MC Solar PV Project – Project is moving along well. Solar panels arrived with mounting hole dimensions off by 3/8", requiring that the purlins be replaced with new purlins matching the solar panel mounting holes. New purlin are scheduled to arrive 10/8/2020. The preliminary shut down previously schedule has been called off, as sufficient information regarding existing conditions has been secured. Project is scheduled to be substantially completed by December 31, 2020, with commissioning to continue through 3/3/2021.

MC Facilities master Plan Update – The FMPU Workgroup presented at our most recent Annual Planning retreat via ZOOM. Next step is formal approval from F/TCAP, and the Academic Senate.

Baseball Fence Repair – Plans are complete. Scheduling Bid.

Softball Backstop Replacement –Plans are under development.

Restroom/ Snack Bar replacement – Receiving updated proposal for permanent modular building. Have Architectural proposal,

PA Main Stage and Scene Shop Floor Replacement – Architectural plans are in development.

CDC Playground Equipment Slide and Impact Surfacing Replacement – contract for installation are at the District.

Developing FRAWG projects for 2021-2022.